BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project-Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-BALANCE WORKS FOR THE CONSTRUCTION OF ADDITIONAL CLASSROOM, TOILET AND UPGRADATION OF EXISTING 1ST AND 2ND FLOOR YELAHANKA GOVT DEGREE COLLEGE YELAHANKA IN WARD NO-01.**

2nd & Final Bill

Name of Agency:- C N S MURTHY

Item Nurnber :- 39

Item Name:- Providing and fixing M.S.grill work for windows and veritilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications..(P-32,I NO 7.9)

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:-		Kgs						
	Previous Measurments							
							1942.50	
	Present Measurments							
	Ground Floor		1	1.20	1.45		1.74	
			14	3.30	1.55		71.61	
	First Floor		1	2.50	1.50		3.75	
			9	3.30	1.50		44.55	
			1	2.00	1.50		3.00	
			1	1.15	2.45		2.82	
			1	1.40	2.45		3.43	

Contractor

Assistant Engineer 19/2/19

19/2/19
Assistant Executive Engineer
Project-Yelahanka Zone

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
			1	1.45	1.50		2.18	
	Near Collapsable gate		3	0.95	2.40		~~5.84~~	
						TOTAL	139.91	
				139.91 X 21.00 Kgs/Sqm			2938.11	
						TOTAL	4880.61	
						PAID QTY	1924.50	
						NOW PAYABLE QTY	2956.11	

Contractor

Assistant Engineer 19/2/19.

Assistant Executive Engineer
Project-Yelahanka Zone

BRUHAT BENGALURU MAHANAGARA PALIKE

Executive Engineer (Project-Yelahanka Zone)

MEASURMENT SHEET

NAME OF THE WORK **:-BALANCE WORKS FOR THE CONSTRUCTION OF ADDITIONAL CLASSROOM, TOILET AND UPGRADATION OF EXISTING 1ST AND 2ND FLOOR YELAHANKA GOVT DEGREE COLLEGE YELAHANKA IN WARD NO-01.**

2nd & Final Bill

Name of Agency:- C N S Murthy

Extra Item Number :- 01

Item Name:- Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion cut to required shape pattern with paper joints,finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant,groves in joints including cost of curing minimum width of 1200mm.(P No 109.I No 14.61.1)

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:-		Sqm						
	Present Measurments							
	N/side Building Hall skarting		1	2(20.45+6.75)		0.10	5.44	
	passage		1	28.30		1.90	53.77	
	skarting	1	2	28.30		0.10	5.66	
	hall platform		1	(6.70+3.12+3.12)		0.25	3.23	
	passage landing area		1	4.05		3.05	12.35	
	skarting		1	(3.00+2.70+2.70)		0.10	0.84	
	steps treads	1	23	1.53		0.35	12.32	
	raiser skarting		11	0.35		0.10	0.39	
	landing		1	3.65		1.85	6.75	
	passage landing area		1	4.05		3.05	12.35	

Contractor

Assistant Engineer 19/2/19.

Assistant Executive Engineer
Project Yelahanka Zone

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
	small room		1	4.00		6.75	27.00	
	rooms	1	3	8.00		6.75	162.00	
	skarting	1	3	2(8.00+6.75)		0.10	8.85	
	rooms	1	1	8.15		6.75	55.01	
	skarting	1	1	2(8.15+6.75)		0.10	2.98	
	passage	1	1	37.20		1.95	72.54	
	platforms		4	(4.10+1.53+1.53)		0.25	7.16	
						TOTAL	448.64	

Assistant Engineer 19/02/19

Assistant Executive Engineer
Project Yelahanka Zone